

O-P1-2018/061: Modification at OLE1 Hydrogen header for transfer pure hydrogen from OLE3 to OLE2

Present to VAC/PIC | Date: 22 June 2021

Presenters:

Project Engineer : Chawal M. (TP-PP-PA/1331)

Process Engineer : Kankamol B (O-P1-TE/5335), Warawat Si (U-TM-TE/4758),

Project Initiator : Thanat K. (U-PC-PM/1639)

Strictly Confidential: Internal Use Only

Summary

Project MoC No: O-P1-2018/061 **Information**

Project No.: CP-1031-18005

Project Title: (M5318593) Modification at OLE1 Hydrogen header for transfer pure hydrogen from OLE3 to OLE2

Project Location: O-P1

Plan Gate1: DD MMM YYYY

Actual Gate1: DD MMM YYYY

Current Status

We are here

MEETINGS

PASSED:

- ✓ VAC 15/08/2018
- NEXT:
- □ Sub-PIC/PIC DD MMM YYYY

☐ Other (if any, please specify) DD MMM YYYY

Phase II Phase I **Phase III**

Plan Gate2: DD MMM YYYY

Actual Gate2: DD MMM YYYY

Gate 2

Plan Gate3: DD MMM YYYY

Gate 3

Plan Gate4: DD MMM YYYY

Gate 4

Actual Gate4: DD MMM YYYY

Gate 4

Phase IV

Current Phase: Phase IV

✓ e-MOC Status : Completed

✓ SAP Status: Closed

✓ Execution Lookback Status : Published

Today's Objective

Project request **PIC** to endorse as following details.

Gate 1

Proposal for: **Performance Lookback**

Operational Excellence (budget <300MB) Investment Type:

Performance Lookback Information:

Evaluating items	Estimated	Actual 2020	Actual June 2021 And forecast 2021	
Budget (MTHB)	9.55	5.88	5.88	Achieved
Schedule	1 Jun 18 – 30 May 19	1 July 18 – 30 May 19		Achieved
Benefit (MTHB/Year)	4.94	0.29	29.8	Not Achieve
IRR (%)	31	-5.26%	100.58%	Not Achieve
Payback (Year)	2.05	20.3	2.25	Not Achieve

Achieve the Estimated Benefit/Not Achieve the Estimated Benefit



Agenda

- 1. Introduction
- 2. Project Background, Objectives & Scope
- 3. Project Benefit & Justification Evaluation
- 4. Gap Identification
- **5. Project Lessons Learned**



MOM: Sub PIC Meeting on 28 June 2018



บริษัท พีทีที โกลบอล เคมิคอล จำกัด (มหาชน)

	Group	Performance Cent	er-Olefins	
		รายงานการประชุม		
เรื่อง การประชุมPla	nt Management Team (PMT)	- 1	ครั้งที่	11/2561
8.			วันที่	28 มี.ย. 2561
			สถานที่	ห้องประชุมราชพฤกษ์ชัยพฤกษ์
				Warehouse I-4
			เวลา	13:30 - 17:30 N.
ผู้เข้าร่วมประชุม				
คุณบุญชั	ชุณหวิกสิต	OLE	1	ประธานการประชุม
คุณสมบัติ	ศิลสังวรณ์	O-P2		
	5 1			

			เวลา	13:30 - 17:30 N.	
คู้เข้าร่วมประชุม				Total Control of Control Control Control Control	
คุณบุญชัง	ชุณหวิกสิต	OLE		ประธานการประชุม	
คุณสมบัติ	ศิลสังวรณ์	O-P2			
คุณโพสิทธิ์	มีแฟจ	O-P1-OP1			
คุณรนพล	คริปลัด	O-P1-OP2			
คุณสีแก้ว	เทาเค่าคื	O-P2-OS			
คุณราคริ	สารีบุคร	O-P2-TE			
คุณสฤต	เนดิวิธวรกุล	O-P3-OS			
คุณอนุลักษณ์	ดนอมสิทธิกุล	Q-SH-O1			
คุณมรูริน	เวลานนาแวช	สังกัด Q-SH-O2			
คุณชูเกียรคิ	ประเสริฐวิทยา	สังคัด O-MN-03			
คุณธนพฤณ	บุญถนอม	สังกัด O-MN-03			
คุณภัค	จันทราพร	สิงคัด O-MN-02			
คุณอกนิษฐ์	บุญคิลปี	T-TA-WM			
คุณสุรศักดิ์	คกมี	TP-OR-CN			
คุณพัฒนาแงค์	สุรพรสถิศกุล	SINA E-PE-PS			
คุณถืดติพงฆ์	ประชูรกุลกนก	U-TM-TE			
คุณธรัชชัย	มาลย์มาคภาณ	TP-PP-PA			
คุณทรงพล	อุ่นแท่น	สังกัด TP-PP-PA			
คุณทัศน์สันศ์	จีนลอย	สังกัด TP-PP-PA			
คุณชวาล	มาแจ้ง	สังกัด TP-PP-PA			
คุณกานศักมล	บุญรัตน์	สังกัด O-P1-TE			
คุณธาบัท	กวินกิททิเคช	สังกัด U-PC-PM			
คุณวราวัฒน์	คิริจารุทรรคน์	สังกัด U-TM-TE			
คุณชนวิร์	ลิขสิทธิ์	สังกัด O-P2-TE			
คุณกิดติยา	กรองสโรชกุล	สังกัด H-BP-OL			
คลเพรศัย	แต่จึง	O-OL-PP		บับทึกการประชุม	

O-P1-2018/061 "Modification at OLE1 Hydrogen header for transfer pure hydrogen	TP-PP-PA	เพื่อพิจารณา
from OLE3 to OLE2"	O-P1-TE	
รายละเอียคดั้ง เอกสารแนบ 6.2.2 M5318593 Modification at OLE1 Hydrogen header	U-PC-PM	
Project budget: 6 M THB		
Benefit: Max IL4 target 4.94 MTHB/Yr 4		
IRR: Max IL4 target 65%, Payback 1.53 Yr		
Project Schedule: Jun-Dec 2018		
Propose to use Mid-year Y2018 budget to order long lead items.		
Proposal: New vessel need to be installed to be buffer of acetylene convertor		
Objective: UtilizePTTGC H2 system between OLE 1/2/3 grid and REF/ARO grid.		
Transfer hydrogen from OLE3 to REF in order to turndown HMU, by increase OLE3		
discharge pressure to transferring 2,000-2,500 Nm3/h (4.3-5.4 TPD)		
Status: กรรมการในที่ประชุมเห็นชอบ		



MOM: VAC Meeting on 15 Aug 2018



MINUTES OF MEETING



MEETING TITLE	VAC Meeting 15 August 2018				
AGENDA	Gate 1 Request OPEX Study budget > 2M THB: None Gate 2; None Gate 3: (Project MAX) OP1 (M5318593) Modification at OLE1 Hydrogen in OLE2 / 6M THB / Sustain Core (Operational Excellent Core (Operational Excellent Core (Operational Excellent Core (Operational Excellence) by Thanadkit B < TP- E-GC MEG and Rundown Bund Wall / 97.9M THB / E U-P1 Install New demin unit 120 m3/h for ORP Programmer Reliability) by Thammanoon P < TP-UR-PC> R-RM Install platform at new ETP polymer tanks / 4 Project revise budget: None Project cancel: None Performance Lookback: A-P1 CP-1021-16001 Heat recovery from hot conditions.	for future EO PP-PC> BAU (Law and ject (Phase-I)	derivati Regulat / 277.4 U (Safet	-PP-PA> ve plants/ 86M ion) by Chakkrit M THB/ BAU (M y) by Sumate W	THB/Sustain Chanchad aintain / <tp-pp-pb></tp-pp-pb>
LOCATION	GC6 REF Baan Rao 1 Time: 13:30 – 17:00	Date	15	August	2018
ATTENDEES	Gate Keeper and SME member: Werasak C <tp-pm>, Chonlavit S <tp-pm-co>, Veravo Thanasan T <t-te-pt>, Varutrit Ji <t-te-pt 2151=""> and Project capex present teams: Thanadkit B <tp-pp-pc>, Thepchan Promtong, Chakkrit SH-EO>, Thammanoon P <tp-ur-pc>, Kittipong P <u-<tp-ur-dm>, Chawal M <tp-pp-pa>, Kankamol B <o-i op=""> and Supansa T <a-p1-te> Integrator: Teerasak T <tp-pm-co>, Ratthanee I <tp-pm-co> and</tp-pm-co></tp-pm-co></a-p1-te></o-i></tp-pp-pa></u-<tp-ur-dm></tp-ur-pc></tp-pp-pc></t-te-pt></t-te-pt></tp-pm-co></tp-pm>	d Lursukd N < : Chanchad, P TM-TE>, Wara P1-TE>, Suma	ongpen a awat Si ate W <	S> A <e-gc-te>, A <u-tm-te>, Cha FP-PP-PB>, Pany</u-tm-te></e-gc-te>	nan S <q- artchai K ya J <r-rm-< td=""></r-rm-<></q-
APOLOGY	SME member: Kriengkrai B <tp-pq-ce> and Theerachai T <tp-pq-dm -<="" capex="" present="" project="" td="" teams:=""><td>,</td><td></td><td></td><td>,</td></tp-pq-dm></tp-pq-ce>	,			,

4	O-P1 (M5318593) Modification at OLE1 Hydrogen header for transfer pure hydrogen from OLE3 to OLE2 Project request Sub-PIC to endorse Gate 3 (±10%) Project budget: 6M THB (Request CAPEX 5.2M THB, Received OPEX 0.8M THB) Investment type: Sustain Core (Operational Excellence)	Project Team	-
	Benefit: 4.94M THB/Year (Max IL4 target) IRR: 65% (Max IL4 target) Payback: 1.53 Year (Max IL4 target)		
	Project Schedule: June 2018 - December 2018		
	Passed VAC Gate-3 and can propose to gate decision committee with comments. Comments from VAC committees;		
	Plant shall reconfirm the required pure H2 flowrate with ORP to ensure that the current design is enough. Project team to confirm the HMU ramp up rate with REF to ensure that it is enough for this case.		



MOM: VAC Meeting on 22 June 21



MINUTES OF MEETING



MEETING TITLE	VAC Meeting on 22 June 2021					
AGENDA	Gate 1 (Verify OPEX study budget > 2 MTHB): • PH-P1 Heat Recovery at Crude Acetone Col. 44.42 MTHB, By Nuttachaï K < TP-PP-PC> Gate2: • None Gale3: • O-P2 Install new ethylene metering for Plan Budget 23.7 MTHB, By Jirawat B < TP-PP-P Project revise budget: • None Project cancel: • None Performance Lookback: • O-P1 Modification at OLE1 Hydrogen header	umn (V-2401), Sust t 1-4 EAST battery li A>	mit, BAU ((Law & Regula	tion),	
LOCATION	Kankamol 8 <0-P1-TE> Microsoft Teams Meeting Time: 8:30 - 11:00	Date	22	June	2021	
ATTENDEES	Gatekeeper and SME members: VAC Chairman: Chairee Sa <tp-pm 1353=""> Gatekeeper: Chonlavit S <tp-pm-co> SME Project Management/Risk: Chairee Sa < SME Project Management/Risk: Chairee Sa < SME Procurement Management: Teerachat S SME Cost Estimate: Voravit W <tp-pm-co> SME Benefit justification & Calculation: Suwa Lursukd N <q-ts-ts 1230=""> SME Process Technology: Pichate R <t-te-dm, dp="">; Arupong W <t-te-dp 6779="">; Sirisak P <t- 1169="" te-up=""> SME Process/Technical Safety: Noraphol S < SME Static Equipment: Thanunkorn T <t-re-si &="" 3893="" <t-ii-i="" <t-re-in="" <tp-pp-pc="" <tp-pq-di="" and="" c="" canex="" civil="" control:="" corrosion:="" d="" instrument="" item1:="" jibwat="" k="" materials="" nuttachai="" panida="" present="" project="" sme="" structure:="" t="" teams;="" theerachai="">; Poochet Item2: Jirawat B <tp-pp-pa 5927="">; Chonnawee Item3: Kanikamol B <0-P1-TE/5355>; Thanat K Other (Support/Observation): Ratthanee I <tp-pm-co>; Sitanan N <ph-p1-te: 3859="" <ph-p1-te="" s="">; Tharinee K <ph-p1-te 2942="" 393="" te="">; Tassan J <tp-pm-co>; Pakorn Su <tp-pm-co <tp-pm-co="" a="" lakkrapong="">; Pakorn Su <tp-pm-co>; Pakorn Su <tp-pm-co>;</tp-pm-co></tp-pm-co></tp-pm-co></tp-pm-co></ph-p1-te></ph-p1-te:></tp-pm-co></tp-pp-pa></t-re-si></t-></t-te-dp></t-te-dm,></q-ts-ts></tp-pm-co></tp-pm-co></tp-pm>	<pre><pm-p2-pj> nna H <u-pc-pm 14="" 2259="">; Nittaya 8 < TE-DM>; Thanasan t-T5-T5>; Lursukd N E/2357>; Varanon P //2397>; Tienchai S 4C> 4/1180> H <ph-p1-te 3935=""> t <o-p2-te 5847=""> <u-pc-pm 1639=""> r); Tanut P <ph-p1-t7 ;="" <p<="" <ph-p1-t7="" p="" tanut="" td=""><td>T-TE-PE/1 T <t-te-u I <q-t5-t <t-re-se <t-re-in TE/3952>; P1-TE/393</t-re-in </t-re-se </q-t5-t </t-te-u </td><td>166>; Sukum IP/1286>; Vini 5/1230> E/1782> /1235> Jarupong Pinr 38>; Parichat I</td><td>an S <t-ti itchai M <1 ratn; Prapa Pr <ph-p1< td=""></ph-p1<></t-ti </td></ph-p1-t7></u-pc-pm></o-p2-te></ph-p1-te></u-pc-pm></pm-p2-pj></pre>	T-TE-PE/1 T <t-te-u I <q-t5-t <t-re-se <t-re-in TE/3952>; P1-TE/393</t-re-in </t-re-se </q-t5-t </t-te-u 	166>; Sukum IP/1286>; Vini 5/1230> E/1782> /1235> Jarupong Pinr 38>; Parichat I	an S <t-ti itchai M <1 ratn; Prapa Pr <ph-p1< td=""></ph-p1<></t-ti 	

to OLE2 Project Request: PIC	to endorse Performance Lookb	transfer pure hydrogen from OLE3	Process Team	Next PIC Meetin
Evaluating items	Estimated	Actual		
Budget (MTHB)	9.55	5.88		
Schedule	1 Jun 18 – 30 May 19	1 July 18 – 30 May 19		
Benefit (MTHB/Year)	4.94	0.29		
IRR (%)	31	-5.26%		
Payback (Year)	2.05	20.3		
Lookback: Not Achiev	- Dom Louisidea Delient a	III IKK		
Result: Passed VAC w Meeting Notes: N/A	syant. 94000	III IKK		
Result: Passed VAC w Meeting Notes:	vith comments	III IKK		
Result: Passed VAC w Meeting Notes: • N/A Comments from VAC	vith comments	III IKK		
Result: Passed VAC w Meeting Notes: N/A Comments from VAC 1. To add the sav	vith comments Committee:			
Result: Passed VAC w Meeting Notes: N/A Comments from VAC To add the sav To mention fle	Committee:	t.		



Comments Closure:

Comments from MOM: VAC Meeting on 15 Aug 2018	Status	Clarifications/Notes
1. Plant shall reconfirm the required pure H2 flowrate with ORP to ensure that the current design is enough.	Closed	ORP informed that no H2 import normally but require H2 500 – 1500 Nm3/h for start up only. The existing pipe already designed covering ORP import case maximum to 1500 Nm3/h.
2. Project team to confirm the HMU ramp up rate with REF to ensure that it is enough for this case.	Closed	HMU always keep turndown at 20,800 Nm3/h (45 t/d) which is prompted to ramp up in urgently case. HMU ramp up rate 4600 Nm3/h (10t/d) per 15 mins.
		*

2. Project Background, Objectives & Scope

Project Background:

All of pure H2 from OLE2 (36tpd) & ARO2 (72tpd) transfers to REF as economic driver but still insufficient to HMU turndown, nevertheless the pure H2 at OLE3 have been available 7.6 tpd (3,500Nm3/h).

However, the existing facility is not able to transfer pure H2 from OLE3 to REF.


The transferring concept should be routed from OLE3-->OLE1-->OLE2-->REF.

Project Objectives:

Utilize PTTGC H2 system between OLE1/2/3 grid and REF/ARO grid. Transfer hydrogen from OLE3 to REF in order to turndown HMU. by increase OLE3 discharge pressure to transferring 2,000-2,500 Nm3/h (4.3-5.4 TPD)

Project Scope:

- Install pressure control valve; PV (with bypass globe valve)
- Install On-off valve; XV (with bypass gate valve)
- Install two flow indicator (FI) and one pressure indicator (PI)
 - Install PT to display on DCS and add interlock to trip XV
 - Laying instrument cable route directly to CCB for interlocking H2 Shedding
- Provide 4" connection valve with blind



Plant Investment Management



3. Project Benefit & Justification Evaluation

Benefit calculation						
	Min case	Likely case	IL4 register			
Investment	9.55 M THB	9.55 M THB	9.55 M THB			
Benefit	9.89 MTHB	11.90 MTHB	4.94 M THB			
IRR	53%	61%	31%			
Payback year	0.96Yr	0.80Yr	1.93 Yr			

2.2) Growth or Core uplift or Business As Usual (Energy & Reliability) Project	Categorization
Total Investment Cost (B)	9,550,000
Project Starting Year	2018
Project Completion Year	2019
Residual Value (B)	-
Utilities (B/year)	
Labour (B/year)	
Maintenance (% of total investment cost)	2.0%
Catalyst & Chemicals (B/year)	-
Benefits (B/year)	4,940,000
Profit (B/year)	4,749,000
Simple Payback (Year)	1.93
IRR	30.83%

3. Project Benefit & Justification Evaluation

Economic Evaluation:

Parameter	Unit	Estimated Value	Actual Value 2020	Actual June 2021 And forecast 2021
Investment cost	ТНВ	9,550,000	5,880,000	5,880,000
Benefit	THB/Yea r	4,940,000	289,097	29,800,000
Reduce HMU load	T/D	5.4	4.7	4.1
Operation hours	Day/Year	365	5	33
Payback Period	Year	2.05	20.3	2.25
NPV	ТНВ	21,202,864	-	
IRR	%	31	-5.26	100.58

Information during project was approved


Actual Information during stable operation


Estimate benefit 2021 with new price set



3. Project Benefit & Justification Evaluation


Benefit Clarification:





Benefit Items	Gap (MTHB/Year)	Reason of Deviation	Mitigation or Suggestion
Revisit benefit as new H2 yield & Plant performanc e		Opportunity to utilize PV3002 & XV8104 has been reduced to only OLE2 T/A (15Jan20-18Feb20) and ARO2 Mini S/D (2-20May20). The benefit deviation to transfer 2,500 Nm3/h (4.3t/d) of pure H2 from OLE3 to REF (via OLE1 and OLE2) as uncertainty affect to H2 consumption has been changed from PLF catalyst change out of ARO1 (May19) and optimize PSA REF IMO implement (Jul19) PLF catalyst change out of REF (Oct19)	 5 years project consideration. This modification is be advantaged by utilized in many propose as; : Keep OLE1 H2 header pressure stability during H2 export/import • Increase OLE1 PSA reliability during customer fluctuation and do not shedding customer • Higher net export compared with own PSA1&2 production
H2 import (t/d)	105 95 85 75	IMO : Total REF H2 import reduce from avg 144 tpd to 129 tpd (-15tpd)	1.40

Benefit Items	Gap (MTHB/Year)	Reason of Deviation	Mitigation or Suggestion
Revisit benefit as new H2 yield & Plant performanc e	-0.71	Opportunity to utilize PV3002 & XV8104 has been reduced to only OLE2 T/A (15Jan20-18Feb20) and ARO2 Mini S/D (2-20May20). The benefit deviation to transfer 2,500 Nm3/h (4.3t/d) of pure H2 from OLE3 to RE (via OLE1 and OLE2) as uncertainty affect to H2 consumption has been changed from PLF catalyst change out of ARO1 (May19) and optimize PSA REF IMO implement (Jul19) PLF catalyst change out of REF (Oct19)	 5 years project consideration. This modification is be advantaged by utilized in many propose as; : Keep OLE1 H2 header pressure stability during H2 export/import • Increase OLE1 PSA reliability during customer fluctuation and do not shedding customer • PSA1&2 production decreased due to operation mode to 5+3 • OLE1 can maintain import OLE3 H2 to continuously supply to customer
2,400 2,200 2,000 4,800 1,600 1,400 1,400 1,000 1,000 400 200	OLE	1 Export vs OLE1 PSA produce Total OLE1 Export OLE1 PSA1+2 2,400 2,200 2,000 1,800 4,1,600 2,700 2,700 2,500 400 2,100 1,900 1,900 1,900 1,900 1,900 1,900	OLE1 Import vs OLE1 PSA produce 3,500 3,300 3,100 2,900 2,700 2,700 2,500 4,50 2,100 1,900 1,900



Benefit Items	Gap (MTHB/Ye ar)	Reason of Deviation	Mitigation or Suggestion
Revisit benefit as new H2 yield & Plant performance	-0.71	1	-This modification is be advantaged by utilized in many propose as; 1. Keep OLE1 H2 header pressure stability during H2 export/import - Increase OLE1 PSA reliability during customer fluctuation and do not shedding customer - Higher net export compared with own PSA1&2 production 2. H2 loop Integration of OLE1&OLE3 and OLE2&ARO&REF Increase the GC reliability such as; - HMU turndown during ARO2 or OLE2 T/A - Back up I-1 group customer during OLE1 T/A - Back up ORP during commissioning/startup - Back up during OLE3 T/A or Split Crack mode 3. Future project require - OIP require H2 2,940 Nm3/h - M/U new high sulfur GO feed to DHDS
OLE3 Split Crack Mode during OLE2 TA	-2.38	Economic drive OLE3 run as Split crack mode during OLE2 TA 2020	This scenario will not be occurred as economic drive ORP plant
OLE3 Split Crack Mode during ARO2 Mini TA	-1.86	Economic drive OLE3 run as Split crack mode during COVID19 since Apr20 to Sep20	This scenario will not be occurred as economic drive ORP plant

5. Project Lessons Learned

Detail of Lessons Learned and Recommendation for next project

Technical	 In case of catalyst replacement, yield for by product for fuel gas, H2 and utility balance shall be focused. Develop catalyst replacement for long term plan.
Price	No H2 cost/price lesson learn.
Volume	 Plant condition has been always changed (Plant performance, Catalyst replacement, Feed quality and yield). Project team must update with plant owner in any period.
Other (if any)	

Thank You



Backup



Presentation slides of previous gate endorsement